



South Montgomery County Fire Department



27900 Robinson Rd · Conroe, TX 77385 · P (281) 363-3473 · F (281) 292-0487
www.mcesd8.org

Fire Pump Checklist

- Pass: _____ Fail: _____ 1. Testing pump at 100% and at 150% of rated capacity for 5 minutes
- Pass: _____ Fail: _____ 2. Test controller, supervision, and pressure relief
- Pass: _____ Fail: _____ 3. Check for dedicated electrical power source and that the electrical connection is before the service connection to the building.
- Pass: _____ Fail: _____ 4. Alternate power supplies shall be tested in accordance with NFPA 20 and manufactures specifications.
- Pass: _____ Fail: _____ 5. System reset, put in service, and tagged properly.

Permit Number: _____

Premises Owner: _____

Premises Location: _____

Name of Installer/Company: _____

License/Certification No.: _____

Installer/Company Phone: _____

Fire Pump Installer:

Name: _____ Sign: _____ Date: _____

CONTRACTOR:

Name: _____ Sign: _____ Date: _____

This form must be filled out and signed with **two (2) signatures**, and returned SF042 Installation Certificate.